



ZFOD-Zubair Field Op.Div.

WORK ORDER EXECUTION REPORT

Work Order 210000344483 Scheduling Start Date 05.06.2026 - Scheduling Finish Date 12.06.2026, WO Print Date 30.06.2026

First Scheduled Dates Original Planned Start Date 05.06.2026 - Original Planned Finish Date 12.06.2026

Work Description CARRY OUT CM TO CHECK AND FIX TANK 2 OF ULTRA FILTRATION SYS DUE TO LEAKAGE FROM THE BASE

Superior Order

Sup. Order Description

Functional Location Z019-5220-90GCK14BB002

UF PERMEATE TANK 2

Equipment

Equipment Manufacturer

Model Number

Serial Number

Work Permit

Signatures

Work Done

CHIK Souhaib
01/07/2026

01/07/26

Remarks

Tank was isolated, drained, cleaned and visually inspected.
No structural deformation or obvious defects were identified.
A specialized inspection is required.

	Name	Date
WO Waiting for Scheduling	AMMAR SAEED HAIDER	10.06.2026
WO Waiting for material by		
WO Waiting for Plant		
WO Waiting for approval	AMMAR SAEED HAIDER	10.06.2026
WO Approved by	Farid BENAIDJER	19.06.2026
WO Approved by		